

Jan 16,2019. Hearing opened at 8pm for an NOI for septic replacement at the 4H Camp, Erickson Rd

DEP File # 93-388

Heidi Messing appeared to present the project along with members of the Board of Directors.

She presented the notice from the Fitchburg Sentinel. No abutter notifications because over 50 acres and no abutters are located within 100 ft. of the project.

System will include a pre-treatment tank.

System is larger than necessary because when the old system under the open field fails, the camp can connect those bathrooms into this system.

They plan to shift the leach bed to allow for the cart path (to the nature cabin and then on to the falls)

Presby system to be installed.

A retaining wall will be installed downhill from the system. Wall will be created with boulders. No poly barrier to be installed since this is a Presby system.

Condition: No access for machinery from downhill of the system.

Condition: Sequence installation of the siltation fencing for system first - to allow trucks to entry to the area without moving siltation fencing. 2<sup>nd</sup> part of sequence should be the construction/insertion of the tanks and pre-treatment tank.

Condition: mark trees for removal prior to the pre-construction site visit.

Condition: Will not require wetland signs to be placed along the stream for marking of the wetland. It's pretty obvious where the stream runs and there is no bordering vegetative buffer that we could see.

Condition: creation of water bars and/or rip rap into the gutter of the newly reconstructed road. Also a pitch on the road toward the up hill side.

Condition: Infiltration ditches around the basketball court in advance of eventual paving of the basketball court.

Condition: Will hand seed the top of the system. Cover with mulch.

Hearing closed at 8:33pm. Cathy will write the OOC.